Completion Report

1	Name of Wok	Improvements to roads and drains in Vinayaka nagara and surrounding area in Bagalagunte Ward No 14
2	Sanctioned Estimate No.& Date	T.S No.SE/DZ/TS/ 35 /21-22, Dt.13.01.2022
3	Head of Acount which is Chargeable	P-3112
4	Enstrument Order No. & Date	EE/DD/WO/99/22-23, Dt.05.09.2022
5	Name of Contractor	Chetan K M
6a	Time Stipulated for Completion of work	90 days.
b	Delay in execulation of work	- -
7	Measurement recorded in MB	4919/2022-23
	Page No	491806 to 491808
8	check Measurment of the Asst	6/9/2022
	Exe. Eng./ Exe.Eng. On	4/11/2022
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Ranganath B R

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
17.39 Lakhs	13,04,100-18	-	4,34,899-82

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.